

m/d 38447  
 PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28558

1. OWNER SANTA FE PACIFIC GOLD ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 861 W. 20th ST  
Winn NV. 89446

2. LOCATION NE 1/4 SW 1/4 Sec 2 T 38 N R 44 E Humboldt County  
 PERMIT NO. m/d 918 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>ALLUVIUM</u>		<u>0</u>	<u>30</u>	<u>30</u>
<u>CLAY SAND</u>				
<u>GRAVEL</u>				
<u>VOLCANIC CLAY &amp; TUFTS</u>	<u>X</u>	<u>30</u>	<u>155</u>	<u>125</u>
<u>SAND PACKED</u>		<u>155</u>	<u>105</u>	<u>50</u>
<u>BEASTONITE PELLETS</u>		<u>105</u>	<u>102</u>	<u>3'</u>
<u>NEAT CEMENT</u>		<u>102</u>	<u>0</u>	<u>102</u>

8. WELL CONSTRUCTION  
 Depth Drilled 155 Feet Depth Cased 155 Feet

HOLE DIAMETER (BIT SIZE)  
 From 5 1/2 Inches To 0 Feet 155 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>1.5</u>	<u>SCH 80</u>	<u>PVC BLANK</u>	<u>0</u>	<u>105</u>

Perforations:  
 Type perforation 1.5" SCH 80 PVC SCREEN  
 Size perforation .020  
 From 105 feet to 155 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 100'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 105 feet to 155 feet

9. WATER LEVEL  
 Static water level 80 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality GOOD

Date started 6-14, 1995  
 Date completed 6-15, 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>100</u>	<u>8</u>	<u>1/2</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name ELKUND BRELLING Contractor  
 Address P.O. BOX 2786 ELKO NV. 89803 Contractor  
 Nevada contractor's license number 0030823  
 issued by the State Contractor's Board 609379  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1788  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 6-16-95