

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31853

1. OWNER John George ADDRESS AT WELL LOCATION 315 River Bend
 MAILING ADDRESS 315 River Bend Reno, Nevada 89523
 Reno, Nevada 89523
 2. LOCATION NW 1/4 SW 1/4 Sec. 15 T. 19 N. N/S R. 18 E. Washoe County
 PERMIT NO. _____ Issued by Water Resources Parcel No. Belli Ranch Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sticky Green Clay		164	169	5
Brown Volcanic Rock		169	184	15
Green Volcanic Rock Fractured		204	184	250
T.D. @ 250ft.				66

8. WELL CONSTRUCTION
 Depth Drilled 250 Feet Depth Cased 250 Feet
 HOLE DIAMETER (BIT SIZE)
 From 6 Inches To 164 Feet 250 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5"	9.66	.188	110	250

Perforations:
 Type perforation Factory Sawn
 Size perforation 3/32 x 3
 From 210 feet to 230 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal In Place Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 110 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name A.S.A.P. Pump & Well Service, Inc. Contractor
 Address 1800-1/2 Frazer Ave. Sparks, Nv. Contractor
Sparks, Nevada 89431
 Nevada contractor's license number issued by the State Contractor's Board 35387-A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1511
 Signed Larry Welch By driller performing actual drilling on site or contractor
 Date September 25, 1995

Date started September 18, 1995
 Date completed September 19, 1995

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
G.P.M.	Draw Down (Feet Below Static)		Time (Hours)
<u>20+</u>			<u>2 1/2 hrs.</u>