

OFFICE USE ONLY  
 Log No. 32198  
 Permit No. 101  
 Basin. 101  
 NOTICE OF INTENT NO. 32925

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Rodney Howes ADDRESS AT WELL LOCATION 5141 Solais Road  
 MAILING ADDRESS Box 2305 Fallon, NV. 89407-2305  
 2. LOCATION NW 1/4 NW 1/4 Sec. 22 T. 18 N/S R. 28 E Churchill County  
 PERMIT NO. 006-435-33 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  PVC  
 Air  Other

6. LITHOLOGIC LOG

| Material          | Water Strata | From | To | Thick-ness |
|-------------------|--------------|------|----|------------|
| Sand              |              | 0    | 20 | 20         |
| Clay Brown        |              | 20   | 25 | 5          |
| Black Sand & Clay |              | 25   | 48 | 23         |
| Gray Clay         |              | 48   | 56 | 8          |
| Sand              | XX           | 56   | 70 | 14         |
| Clay              |              | 70   | 72 | 2          |

8. WELL CONSTRUCTION  
 Depth Drilled 72 Feet Depth Cased 72 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
1.0 Inches 0 Feet 72 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6-5/8              | 12.92               | .188                    | 0           | 72        |

Perforations:  
 Type perforation Mill-Cut  
 Size perforation 1/8"  
 From 72 feet to 68 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50 ft.  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 72 feet

Date started October 21, 1995  
 Date completed October 28, 1995

7. WELL TEST DATA

| TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |                               |              |  |
|--|-------------------------------|--------------|--|
| G.P.M.   | Draw Down (Feet Below Static) | Time (Hours) |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |

9. WATER LEVEL  
 Static water level 6 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature Cool °F Quality Unknown

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name PARSONS DRILLING, INC. Contractor  
 Address P.O. BOX 1265 Contractor  
FALLON, NV. 89407-1265  
 Nevada contractor's license number issued by the State Contractor's Board 29064  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1454  
 Signed Norman Parsons  
 By driller performing actual drilling on site or contractor  
 Date 11-6-95