

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30658

1. OWNER John Cahill ADDRESS AT WELL LOCATION 2595 5th St SS NV 89429
 MAILING ADDRESS _____
 2. LOCATION NW 1/4 NE 1/4 Sec 17 T 17 N/S R 25 E County _____
 PERMIT NO. N/A Parcel No. 17-331-02 Subdivision Name Stockton

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mod

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Sand</u>		<u>0</u>	<u>6</u>	<u>6</u>
<u>Sand Clay</u>		<u>6</u>	<u>34</u>	<u>28</u>
<u>Gravel</u>		<u>34</u>	<u>51</u>	<u>17</u>
<u>Clay</u>		<u>51</u>	<u>122</u>	<u>71</u>
<u>Coarse Gravel</u>	<u>122</u>	<u>122</u>	<u>139</u>	<u>17</u>
	<u>139</u>			

8. WELL CONSTRUCTION
 Depth Drilled 139 Feet Depth Cased 140' Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 139' Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 5/8</u>	<u>13</u>	<u>1.88</u>	<u>+</u>	<u>139</u>

Perforations:
 Type perforation Taper cut
 Size perforation 3/16 x 1/4 x 1/4
 From 130 feet to 139 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 139 feet

9. WATER LEVEL
 Static water level 39' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature C °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Green Drilling Inc Contractor
 Address PO 599 Contractor
SS NV 89429
 Nevada contractor's license number issued by the State Contractor's Board 0031841
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1874
 Signed Daniel J. Green
 By driller performing actual drilling on site or contractor
 Date 9/21/95

Date started 9/18/95, 19____
 Date completed 9/21/95, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30-32</u>		<u>3 1/2 hrs</u>

RECEIVED
 05 OCT 21 PM 12:02
 STATE ENGINEERS OFFICE