

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27034

1. OWNER Constance Alexander
 MAILING ADDRESS PO Box 364 Minden NV 89423
 ADDRESS AT WELL LOCATION 2020 Herring way Minden NV 89423

2. LOCATION SE 1/4 NW 1/4 Sec. 35 T. 41 N/S R. 20 E. Douglas County
 PERMIT NO. 21-240-12 Parcel No. Johnson IV Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand & Gravel		0	50	
Sand & Clay		50	80	
Sand & Some Folds		80	130	
Clay & Sand		130	170	
Sand & Some Folds		170	240	

8. WELL CONSTRUCTION
 Depth Drilled 240 Feet Depth Cased 240 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 To 240 Feet
10 1/2 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>7</u>	<u>.188</u>	<u>0</u>	<u>240</u>

Perforations:
 Type perforation Factory
 Size perforation 3 X 3/32
 From 200 feet to 230 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 ft Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 50 ft feet to 240 feet

9. WATER LEVEL
 Static water level 160 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Kawchank Drilling inc. Contractor
 Address PO Box 1359 Minden NV 89423 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 021268
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller B80+
 Signed Benny Brunk
 By driller performing actual drilling on site or contractor
 Date 01/06/95

Date started 9/28 19 95
 Date completed 10/6 19 95

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30-40</u>		<u>Shows</u>