

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32071

1. OWNER A+A CONSTRUCTION ADDRESS AT WELL LOCATION EAST VALLEY RD
MAILING ADDRESS P.O. BOX 995 GARDNERVILLE
MINDEN, NV

2. LOCATION SW 1/4 NW 1/4 Sec. 12 T. 12 N. R. 20 E. DOUGLAS County
PERMIT NO. 60602 Parcel No. 23-200-10 Subdivision Name TEDSEN ESTATES

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other MVD

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|---------------------|--------------|------|------|-----------|
| SANDY CLAY | | 0 | 12 | 12 |
| SANDY CLAY w/GRAVEL | | 12 | 103 | 91 |
| SANDY CLAY | | 103 | 113 | 10 |
| SAND + GRAVEL | ✓ | 113 | 116 | 3 |
| SANDY CLAY | | 116 | 118 | 2 |
| SAND + GRAVEL | ✓ | 118 | 135 | 17 |
| SANDY CLAY | | 135 | 141 | 6 |
| SAND + GRAVEL | ✓ | 141 | 150 | 9 |
| SANDY CLAY | | 150 | 154 | 4 |
| CEMENTED GRAVEL | ✓ | 154 | 170 | 16 |
| SANDY CLAY w/GRAVEL | | 170 | 178 | 8 |
| SAND + GRAVEL | ✓ | 178 | 182 | 4 |
| SANDY CLAY | | 182 | 185 | 3 |
| SAND + GRAVEL | ✓ | 185 | 203 | 18 |
| GRAVEL w/SANDY CLAY | ✓ | 203 | 279 | 76 |
| SANDY CLAY w/GRAVEL | | 279 | 286 | 7 |
| GRAVEL w/SANDY CLAY | ✓ | 286 | 299 | 13 |
| SANDY CLAY w/GRAVEL | | 299 | 321 | 22 |
| GRAVEL w/SANDY CLAY | ✓ | 321 | 339 | 18 |
| SANDY CLAY w/GRAVEL | | 339 | 344 | 5 |
| GRAVEL w/SANDY CLAY | ✓ | 344 | 347 | 3 |
| SANDY CLAY w/GRAVEL | | 347 | 353 | 6 |
| GRAVEL w/SANDY CLAY | ✓ | 353 | 381 | 28 |
| SANDY CLAY w/GRAVEL | | 381 | 383 | 2 |
| GRAVEL w/SANDY CLAY | ✓ | 383 | 394 | 11 |
| SANDY CLAY w/GRAVEL | | 394 | 398 | 4 |
| GRAVEL w/SANDY CLAY | ✓ | 398 | 429 | 31 |
| SANDY CLAY w/GRAVEL | | 429 | 440+ | 11+ |

8. WELL CONSTRUCTION
Depth Drilled 440 Feet Depth Cased 440 Feet

HOLE DIAMETER (BIT SIZE)
From 24 Inches To 0 Feet 440 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>16</u> | <u>42</u> | <u>.250</u> | <u>+1</u> | <u>440</u> |

Perforations:
Type perforation SCREEN
Size perforation .080
From 155 feet to 175 feet
From 190 feet to 300 feet
From 320 feet to 340 feet
From 350 feet to 370 feet
From 400 feet to 430 feet

Surface Seal: Yes No Seal Type:
Depth of Seal 100 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 100 feet to 440 feet

9. WATER LEVEL
Static water level 71 feet below land surface
Artesian flow — G.P.M. — P.S.I.
Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name EDDCO EXPLORATION, INC Contractor
Address 7780 CURRY RD Contractor
FALLON, NV 89406
Nevada contractor's license number issued by the State Contractor's Board 27673
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1535
Signed Jerald W. [Signature] By driller performing actual drilling on site or contractor
Date 11-2-95

Date started 8-23, 1995
Date completed 10-6, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|------------|-------------|-------------------------------|--------------|
| <u>AIR</u> | <u>300+</u> | <u>—</u> | <u>42</u> |