

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32858

1. OWNER US BANK ADDRESS AT WELL LOCATION SAME
 MAILING ADDRESS 801 IDAHO ST. ELKO, NEV.

2. LOCATION S 1/4 N 1/4 Sec 15 T 34 N 55 E ELKO County
 PERMIT NO. MD 922 A Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other AUGER

6. LITHOLOGIC LOG AN.W 3#

Material	Water Strata	From	To	Thickness
LIGHT CLAY -N-		0	3'	3'
MEDIUM SAND'S				
SANDY CLAY		3'	10'	7'
CLAY'S		10'	17'	7'
CLAY -N- GRAVEL'S		17'	19'	2'
SANDY CLAY		19'	22'	3'
CLAY -N- GRAVEL'S	25'	22'	31'	9'
SANDY CLAY		31'	35'	4'

8. WELL CONSTRUCTION
 Depth Drilled 35' Feet Depth Cased 35' Feet

HOLE DIAMETER (BIT SIZE)
 From 8" To 0 Feet 35' Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>Sch 40</u>	<u>PVC</u>	<u>0</u>	<u>35'</u>

Perforations:
 Type perforation FACTORY
 Size perforation .020
 From 20 feet to 35 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 15' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 35' feet to 15' feet

9. WATER LEVEL
 Static water level 25' feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature COLD °F Quality N/A

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Anderson Drilling
 Address 1635 BELFORD RD, RENO NV, 85508
 Nevada contractor's license number issued by the State Contractor's Board 34525
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 7/7/95

Date started 5-16, 1995
 Date completed 5-16, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>N/A</u>	<u>1A</u>

RECEIVED
 20 SEP 20 AM 11:28
 WATER RESOURCES OFFICE