


Log No. 50454
 Permit No.
 Basin. 212



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16253

1. OWNER Melnie ChaTon ADDRESS AT WELL LOCATION: N/A
 MAILING ADDRESS:

2. LOCATION SE 1/4 NW 1/4 Sec 7 T 19 N/S R 59 E Clark County
 PERMIT NO. 470-340-058
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel		0	16	
Cemented Gravel		16	20	
Gravel & Clay		20	316	
Limestone		316	380	
Reddish Clay		380	400	
Black Rock		400	405	
Reddish Clay		405	460	
Limestone		460	480	
Limestone & Water	xx	480	490	
Limestone		490	505	
Limestone & Water	xx	505	520	

8. WELL CONSTRUCTION
 Depth Drilled 520 Feet Depth Cased 520 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 55 Feet
11 Inches 55 Feet 520 Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5/8"	16.94	.188	+1	520

Perforations:
 Type perforation Factory
 Size perforation 3/18 x 8 row
 From 480 feet to 500 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 55 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From feet to feet

9. WATER LEVEL
 Static water level: 370 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name V.H. Dimick
 Contractor
 Address 5360 Bonita Vista
 Contractor
Las Vegas, Nev. 89129
 Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the 552 Division of Water Resources, the on-site driller.
 Signed V.H. Dimick
 By driller performing actual drilling on site or contractor
 Date 11-15-95

Date started 9/28/95, 19.....
 Date completed 10/15/95, 19.....

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

