

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **16277**

1. OWNER USPCI/Leidlaw & Union Pacific

ADDRESS AT WELL LOCATION Fenner CRR yard

County Clark

MAILING ADDRESS Omaha NE 68179

ADDRESS AT WELL LOCATION Fenner CRR yard

2. LOCATION NE 1/4 NE 1/4 Sec 33 T 20 N 30R 61E

PERMIT NO. MO-2587 41-14 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Deepen
 Abandon
 Recondition
 Other

4. Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Stock

5. WELL TYPE
 Cable
 Rotary
 RVC
 Air
 Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Back Fill			0	4.5
sandy silt & pebbles			4.5	6.5
Hard caliche			6.5	10.5
Clay			10.5	13
caliche			13	15
clay TD			15	16'

8. WELL CONSTRUCTION
Depth Drilled 16' Feet
HOLE DIAMETER (BIT SIZE)
From 8" Inches To 16' Feet
Inches From 0 Feet To 16' Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.64	0.218	0	16'

Perforations:
Type perforation Factory slot
Size perforation .020
From feet to 16' feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal 4 Pumped Cement Grout
Placement Method: Poured Concrete Grout
Gravel Packed: Yes No
From feet to 16' feet

9. WATER LEVEL
Static water level feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Thomas R. High
Contractor

Address 731-Plat Rd Ste H
LV. NV 89119
Contractor

Nevada contractor's license number issued by the State Contractor's Board
Nevada contractor's license number issued by the Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1869
Signed Thomas R. High
By driller performing actual drilling on site or contractor
Date 12-13-95

7. WELL TEST DATA
TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)

Date started , 19
Date completed , 19