

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 162278

1. OWNER USRET 1/2 Union Pacific railroad
MAILING ADDRESS 1416 Dodge st
O'Maha NE 68179

ADDRESS AT WELL LOCATION
Farmer UPRR yard

2. LOCATION SE 1/4 NE 1/4 Sec. 33 T. 20 N/R. 61 E.
PERMIT NO. No-2597 41-14 Parcel No. Clark County

Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Recondition
 Other

4. Domestic
 Municipal/Industrial

PROPOSED USE
 Irrigation
 Monitor
 Stock

5. WELL TYPE
 Cable
 Rotary
 RVC
 Air
 Other Aug-5

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Back Fill		0	3'	3
silty sandy clay		3	5	2-
sandy clay		5	8	3
caliche		8	9	1
clay w/caliche nodules		9	13	4
clay		13	18'	5

8. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
18'		18'	

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
8	0	18	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.67	0.218	0	12'

Perforations: Type perforation Factory slot
Size perforation 0.20
From 8 feet to 18' feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal: 6 Placement Method: Pumped Cement Grout
 Fouled Concrete Grout

Gravel Packed: Yes No
From feet to 18' feet

9. WATER LEVEL
Static water level: feet below land surface
Artesian flow: G.P.M. P.S.I.
Water temperature: °F Quality:

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name: Thames R. High Contractor
Address: 731 Pilot rd ste H
LV. NV 89119 Contractor

7. WELL TEST DATA
TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)

Date started: 8/29 1995
Date completed: 8/29 1995
Nevada contractor's license number
issued by the State Contractor's Board
Nevada driller's license number issued by the
Division of Water Resources, the on-site driller: M-1869

Signed: Thames R. High
By driller performing actual drilling on site or contractor
Date: 12-13-95