

OFFICE USE ONLY  
 Log No. 50697  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13020

1. OWNER ED. DUFFIELD ADDRESS AT WELL LOCATION LOT 19  
 MAILING ADDRESS LOT 19 RANCHO VIEW DR.  
RANCHO VIEW DR. PAHRUMP NV.

2. LOCATION N E  $\frac{1}{4}$  S W  $\frac{1}{4}$  Sec. 2 T. 21 S. N/S R53 E. NYE County  
 PERMIT NO. 44-212-06 RANCHO VIEW EST. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other.....

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
RED CLAY		0	7	7
DEC. CALICHIA		7	26	19
GREY CLAY		26	46	20
CALICHIA		46	49	3
GREY CLAY	x	49	88	39
CALICHIA	x	88	103	5
BROWN CLAY	x	103	125	22
GREY CLAY	x	125	140	15

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
12 8/8 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet


CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	17	188	0	140

Perforations:  
 Type perforation FACTORY  
 Size perforation  $\frac{1}{2}$  x 4  
 From 100 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 50 feet to 140 feet



Date started 3-20, 1995  
 Date completed 3-24, 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
25	na	$\frac{1}{2}$

9. WATER LEVEL  
 Static water level 56 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COLD °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name LARRY JENKINS Contractor  
 Address PO. BOX 3392 Contractor  
PAHRUMP NV. 89041

Nevada contractor's license number issued by the State Contractor's Board 0035901  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1916

Signed Larry Jenkins  
 By driller performing actual drilling on site or contractor  
 Date 1-6-1996

