

Log No. 50911
 Permit No. _____
 Basin _____

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14945

1. OWNER Bob Neshroff ADDRESS AT WELL LOCATION Lupin
 MAILING ADDRESS _____

2. LOCATION SW 1/4 NW 1/4 Sec. 28 T. 20S N/S R. 53 E Nye County
 PERMIT NO. 39-061-33 Parcel No. Calunda Valley Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
clay		0	2	2
caliche		2	4	2
clay		4	39	35
caliche		39	42	3
clay		42	63	21
caliche	WB	63	66	3
clay		66	93	27
caliche	WB	93	96	3
clay		96	126	30
caliche	WB	126	128	2
clay		128	140	12

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 3/8</u>	<u>16.94</u>	<u>1.88</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation Factory Saw Cut
 Size perforation 1 1/2 x 3
 From 100 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No 140
 From 50 feet to _____ feet

9. WATER LEVEL
 Static water level: 54 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Great Basin Drilling Contractor
 Address PO Box 4220 Contractor
Pahrump NV 89041

Nevada contractor's license number 30880
 issued by the State Contractor's Board

Nevada driller's license number issued by the 1642
 Division of Water Resources, the on-site driller

Signed Thomas Dun
 By driller performing actual drilling on site or contractor

Date 3/20/96

Date started 3-14 1996
 Date completed 3-16 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

