

OFFICE USE ONLY  
 Log No. 51003  
 Permit No. 203  
 Basin 203

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16444

1. OWNER Ken Price ADDRESS AT WELL LOCATION Lot # 61 Barbara St. 7 miles north of Caliente  
 MAILING ADDRESS 2685 Dulcinea Dr Henderson Nev. 89014

2. LOCATION S/E 1/4 N/E 1/4 Sec 3 T. 3 N 67 E Lincoln County  
 PERMIT NO. 61 Parcel No. Highland Knolls Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
topsoil - Boulders		0	52	52
clay - Boulders		52	155	103
coarse gravel		155	160	5
clay - gravel		160	163	3
coarse gravel		163	168	5
clay		168	170	2

TD 170'

8. WELL CONSTRUCTION  
 Depth Drilled 170 Feet Depth Cased 170 Feet

HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches To 0 Feet 170 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 5/8</u>	<u>0</u>	<u>.188</u>	<u>0</u>	<u>170</u>



Perforations:  
 Type perforation trench cut - factory  
 Size perforation 1 3/8" x 3" - 1 3/8" x 1 1/2"  
 From 170 feet to 170 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50

Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 50 feet to 170 feet



Date started 3-6-96 19\_\_\_\_  
 Date completed 3-14-96 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>45</u>	<u>0</u>	<u>2</u>

9. WATER LEVEL  
 Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow 0 G.P.M. 0 P.S.I.  
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Davis Drilling Contractor  
 Address PO Box 54 Contractor  
Hiko Nev. 89017  
 Nevada contractor's license number issued by the State Contractor's Board 0028966  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191  
 Signed Mike Nai  
 By driller performing actual drilling on site or contractor  
 Date 3-15-96