



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17601

1. OWNER Charles L. Eaton ADDRESS AT WELL LOCATION 5960 W. Johnnie Mine St.
 MAILING ADDRESS _____

2. LOCATION SW 1/4 NE 1/4 Sec 16 T 19-S N/S R 53 E Nye County _____
 PERMIT NO. 29-123-07 Parcel No. n/a Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Sandy loam		4	10	6
Brown clay & caliche		10	56	46
Brown clay	X	56	107	51
Brown clay & caliche		107	132	25
Brown clay		132	156	24
Brown clay & caliche	X	156	184	28
Brown clay		184	200	16

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	200

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 160 feet to 200 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 99 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number 17563A
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1812
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date February 22, 1996

Date started February 14, 1996
 Date completed February 14, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/2

