

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 51279
 Permit No. _____
 Basin _____

NOTICE OF INTENT NO. 17648

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

1. OWNER Nail Grabowski ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____ 1330 E. Brian Rd.
 2. LOCATION SE 1/4 NW 1/4 Sec. 11 T. 21-S N/S R. 53 E Nye County
 PERMIT NO. 44-321-11 Red Rock Estates Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay		4	10	6
Gray clay		10	42	32
Gray clay & caliche	X	42	65	23
Brown clay		65	92	27
Gray clay & caliche		92	107	15
Brownclay & caliche	X	107	140	33

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.198	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 56 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 17553A
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1812
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date May 1, 1996

Date started April 24, 1996
 Date completed April 24, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/4

