

OFFICE USE ONLY  
 Log No. **51850**  
 Permit No. \_\_\_\_\_  
 Basin. **212**

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **16030**

1. OWNER Perry Fortson (For Brent Bent Assoc) ADDRESS AT WELL LOCATION Ruoy's Repair Shop  
 MAILING ADDRESS 2317 Juanita Circle Las Vegas NV 89030 1501 West Carey Ave + MLK Blvd Las Vegas NV  
 2. LOCATION NE 1/4 NW 1/4 Sec 21 T 20 NR 61 E Clark County  
 PERMIT NO. MO-2652 139-21-102-004 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Auger

6.1 Well #2 LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Fine Tan Sand + Pea Gravel</u>		<u>0</u>	<u>9</u>	<u>9</u>
<u>Cemented</u>		<u>9</u>	<u>12</u>	<u>3</u>
<u>Tan Sand + Gravel</u>		<u>12</u>	<u>17</u>	<u>5</u>
<u>Clay</u>		<u>17</u>	<u>18</u>	<u>1</u>
<u>Silty Tan Sand w/ Small Gravel</u>		<u>18</u>	<u>25</u>	<u>7</u>
<u>Silty Tan Sand w/ Clay</u>	<u>29' ▽</u>	<u>25</u>	<u>32</u>	<u>7</u>
<u>Clay</u>		<u>32</u>	<u>33</u>	<u>1</u>
<u>Brown Silty Clay</u>		<u>33</u>	<u>45</u>	<u>12</u>

8. WELL CONSTRUCTION  
 Depth Drilled 45 Feet Depth Cased 45 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 8 Inches To 45 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2 3/8</u>		<u>.40</u>	<u>0</u>	<u>30</u>

Perforations:  
 Type perforation Sect 5  
 Size perforation 0.20  
 From 30 feet to 45 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 27  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 27 feet to 45 feet

9. WATER LEVEL  
 Static water level 29.17 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Terracoon Consultants Contractor  
 Address 4343 S. Palmaris Ave Las Vegas NV 89103 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2017  
 Signed Brent A. Kutsaria By driller performing actual drilling on site or contractor  
 Date 4-30-96

Date started April 4 1996  
 Date completed April 4 1996

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

