

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 2678

1. OWNER MARC CARRIZO CONST.
 MAILING ADDRESS 2815 Pamela St.
Mesa, Nev.

ADDRESS AT WELL LOCATION 2815 Pamela St.
Mesa, Nev.

2. LOCATION SE 1/4 SE 1/4 Sec. 27 T. 14 N/S R. 20 E. Daughess County
 PERMIT NO. 21-153-19
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand		0	4	4
Sandy Clay		4	60	56
Sandy Clay with Cobble		60	140	80
Sandy Clay with	-	140	220	80
Small gravel streaks	-			
Sand & gravel	-	220	240	20

8. WELL CONSTRUCTION
 Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
10 5/8 Inches _____ Feet 240 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>.188</u>	<u>71</u>	<u>240</u>

Perforations:
 Type perforation Factory Milled
 Size perforation 2 1/2"
 From 220 feet to 240 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 240 feet

9. WATER LEVEL
 Static water level 140 feet below land surface
 Artesian flow 224 G.P.M. P.S.I.
 Water temperature 60 °F Quality Clear

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name E.A. Drilling Co. Contractor
 Address P.O. Box 1345 Dayton Contractor
Nev.
 Nevada contractor's license number issued by the State Contractor's Board 4732A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 590
 Signed Chas. J. [Signature]
 By driller performing actual drilling on site or contractor
 Date 4-18-95

Date started 2-14, 1995
 Date completed 2-16, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>207</u>	<u>712</u>	<u>2</u>