



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28038

1. OWNER John Sanders ADDRESS AT WELL LOCATION 28 Pinon Dr. Smith Valley NV.
MAILING ADDRESS 28 Pinon Dr. Smith Valley NV.

2. LOCATION SW 1/4 SW 1/4 Sec. 10 T. 11.6 N. S. R. 23 E. Lyon County
PERMIT NO. 02-051-20 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Hand

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Overburden</u>		<u>0</u>	<u>3</u>	<u>3</u>
<u>Coarse Gravels</u>		<u>3</u>	<u>37</u>	<u>34</u>
<u>Brown Sands and Clay Balls</u>		<u>37</u>	<u>61</u>	<u>24</u>
<u>DG Sands</u>		<u>61</u>	<u>135</u>	<u>74</u>
<u>Brown Clay</u>		<u>135</u>	<u>163</u>	<u>28</u>
<u>Finges of Brown Clay and DG Sands</u>		<u>163</u>	<u>178</u>	<u>15</u>
<u>Coarse DG Sands and Gravels</u>	<u>XXX</u>	<u>178</u>	<u>200</u>	<u>22</u>
<u>Blue Gray Clay</u>		<u>200</u>	<u>205</u>	<u>5</u>

8. WELL CONSTRUCTION
Depth Drilled 205 Feet Depth Cased 205 Feet

HOLE DIAMETER (BIT SIZE)
From To
1 1/4 Inches 0 Feet 100 Feet
9 7/8 Inches 100 Feet 205 Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 3/8</u>	<u>13.03</u>	<u>.188</u>	<u>0</u>	<u>205</u>

Perforations:
Type perforation M:11 Slot
Size perforation 3 x 3/32
From 165 feet to 205 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 100 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 100 feet to 205 feet

Date started 4-15, 1996
Date completed 4-17, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>357</u>	<u>600</u>	<u>3 HRS</u>

9. WATER LEVEL
Static water level 75 feet below land surface
Artesian flow _____ G.P.M. 357 P.S.I.
Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name A E H Pump Co. Contractor
Address 5551 Hwy 60 E #13 Carson City NV 89701 Contractor
Nevada contractor's license number issued by the State Contractor's Board 31839
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1905
Signed Michael A. Heck By driller performing actual drilling on site of contractor
Date 4-17-96