



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17691

1. OWNER Andy Scrima ADDRESS AT WELL LOCATION 1281 E. Mickey St.
 MAILING ADDRESS _____

2. LOCATION NW 1/4 NW 1/4 Sec 11 T. 21 S. N/S R. 53 E. Nye County _____
 PERMIT NO. 44-381-08 Parcel No. Redrock Estates Subdivision Name _____

3. WORK PERFORMED New Well Replace Recondition Deepen Abandon Other _____
 4. PROPOSED USE Domestic Municipal/Industrial Irrigation Monitor Test Stock
 5. WELL TYPE Cable Rotary RVC Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay		4	12	8
Gray clay		12	33	21
Limestone		33	35	3
Brown clay		35	66	30
Brown clay & caliche	X	66	78	12
Brown clay		78	106	28
Brown clay & caliche	X	106	140	34

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
1.2 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 57 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1812
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date May 10, 1996

Date started May 8, 1996
 Date completed May 8, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/4

