

OFFICE USE ONLY
 Log No. 52129
 Permit No. _____
 Basin _____

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17891

1. OWNER Cornett ADDRESS AT WELL LOCATION 1731 Moose
 MAILING ADDRESS _____
 2. LOCATION NE 1/4 NW 1/4 Sec. 29 T. 20S N/S R. 53 E NYE County
 PERMIT NO. 39-021-17 Parcel No. CALVADA Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
clay		0	21	21
caliche		21	23	2
clay		23	70	47
caliche	WB	70	72	2
clay		72	101	29
caliche	WB	101	103	2
clay		103	123	20
caliche	WB	123	125	2
clay		125	140	15

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 3/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation Factory SAW CUT
 Size perforation 1/8 x 3
 From 100 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 52 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Great Basin Drilling Contractor
 Address PO Box 4220 Contractor
Pahrump NV 89041
 Nevada contractor's license number 30880
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1642
 Division of Water Resources, the on-site driller.
 Signed Thomas D...
 By driller performing actual drilling on site or contractor
 Date 5-16-96

Date started 4-29, 1996
 Date completed 5-3, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

