



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12712

1. OWNER Mark Wright ADDRESS AT WELL LOCATION Mile Marker  
 MAILING ADDRESS P.O. Box 87 1.50 SR 318 Kay Wright Ranch Hiko  
Hiko NEV 89017 NEV 89017

2. LOCATION N/E 1/4 S/E 1/4 Sec. 34 T. 4 N. 60 E. Lincoln County  
 PERMIT NO. 11-090-11 Issued by Water Resources Parcel No. 0 Subdivision Name 0

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other.....

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other.....

6. LITHOLOGIC LOG

| Material                   | Water Strata | From       | To         | Thick-ness |
|----------------------------|--------------|------------|------------|------------|
| <u>TOP soil - Boulders</u> |              | <u>0</u>   | <u>70</u>  | <u>70</u>  |
| <u>Hard Rock</u>           |              | <u>70</u>  | <u>74</u>  | <u>4</u>   |
| <u>gravel - Boulders</u>   |              | <u>74</u>  | <u>163</u> | <u>89</u>  |
| <u>Hard Rock</u>           |              | <u>163</u> | <u>165</u> |            |
| <u>TD 165'</u>             |              |            |            |            |

8. WELL CONSTRUCTION  
 Depth Drilled 165 Feet Depth Cased 165 Feet

HOLE DIAMETER (BIT SIZE)

| Inches         | From      | To         | Feet       |
|----------------|-----------|------------|------------|
| <u>10 5/16</u> | <u>0</u>  | <u>73</u>  | <u>73</u>  |
| <u>9 7/8</u>   | <u>73</u> | <u>165</u> | <u>165</u> |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u>       |                     | <u>1.88</u>             | <u>0</u>    | <u>165</u> |

Perforations:  
 Type perforation torch cut  
 Size perforation 1/2" x 6"

From 125 feet to 165 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 50' feet to 165' feet

9. WATER LEVEL  
 Static water level: 87 feet below land surface  
 Artesian flow 0 G.P.M. P.S.I.  
 Water temperature cold °F Quality fair

Date started 10-4, 1996  
 Date completed 10-7, 1996

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

| G.P.M.    | Draw Down (Feet Below Static) | Time (Hours) |
|-----------|-------------------------------|--------------|
| <u>65</u> | <u>0</u>                      | <u>1</u>     |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Davis Drilling Contractor  
 Address P.O. Box 54 Contractor  
Hiko NEV 89017

Nevada contractor's license number issued by the State Contractor's Board 0028966  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191

Signed Mark Davis  
 By driller performing actual drilling on site or contractor

Date 10-10-96

