

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31800

1. OWNER MIKE IMBERI ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 395 LIPIZZAN LA. RENO NV. 89506 395 LIPIZZAN LANE RANCHO HAVEN  
 2. LOCATION SE 1/4 SW 1/4 Sec. 22 T. 23 N/S R. 18 E WASHOE County \_\_\_\_\_  
 PERMIT NO. 005683 Parcel No. 028-101-04 Subdivision Name RANCHO HAVEN  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>5 in. DG</u>		<u>0</u>	<u>4</u>	<u>4</u>
<u>GRAY GRANITE</u>		<u>4</u>	<u>38</u>	<u>34</u>
<u>BROWN DG</u>		<u>34</u>	<u>41</u>	<u>7</u>
<u>HARD GRAY GRANITE</u>		<u>41</u>	<u>185</u>	<u>144</u>
<u>BROWN DG</u>		<u>185</u>	<u>200</u>	<u>15</u>
<u>GRAY GRANITE</u>		<u>200</u>	<u>285</u>	<u>85</u>
<u>RED ROCK</u>		<u>285</u>	<u>296</u>	<u>11</u>
<u>GRAY GRANITE</u>		<u>296</u>	<u>325</u>	<u>29</u>
<u>BROKEN GRANITE</u>		<u>30</u>	<u>325</u>	<u>30</u>

8. WELL CONSTRUCTION  
 Depth Drilled 355 Feet Depth Cased 355 Feet

HOLE DIAMETER (BIT SIZE)  
 From 11 Inches To 0 Feet 575 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>	<u>14#</u>	<u>188</u>	<u>71</u>	<u>355</u>

Perforations:  
 Type perforation FACTORY SLOT  
 Size perforation 3/16 X 3'  
 From 325 feet to 355 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 55

Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 60 feet to 355 feet

9. WATER LEVEL  
 Static water level 18 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 70 °F Quality Good

Date started 7-11-96  
 Date completed 7-20-96

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>25</u>		<u>1 1/2</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name J M DRILLING Contractor  
 Address 1859 HYMER AVE SPARKS NV. 89431 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 41172  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 6940  
 Signed David E. Jander  
 By driller performing actual drilling on site or contractor  
 Date 7-20-96