

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15267

Log No. 58812
Permit No. Basin 12



1. OWNER Circle K Stores Inc

ADDRESS AT WELL LOCATION Circle K
428 S Valley View Blvd Las Vegas NV 89107

MAILING ADDRESS

2. LOCATION Slot 1/4 NE 1/4 Sec 31 T 20 NR 61 E Clark County

PERMIT NO MC-2632C Issued by Water Resources

Parcel No. 139-51-602-002 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. Domestic Municipal/Industrial Irrigation Test Stock Monitor Air Rotary RVC Other Aggr

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Sand & Gravel</u>		<u>0</u>	<u>4</u>	
<u>Claylike</u>		<u>4</u>	<u>8</u>	
<u>Sticky clay with gravel</u>		<u>8</u>	<u>10</u>	
<u>Clay with some sand</u>		<u>10</u>	<u>12.5</u>	
<u>Claylike</u>		<u>12.5</u>	<u>13</u>	

8. WELL CONSTRUCTION
 Depth Drilled 13 Feet
 HOLE DIAMETER (BIT SIZE)
 Inches 12 From 0 To 13 Feet
 Inches From To Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>5 1/2</u>	<u>40</u>	<u>0</u>	<u>0</u>	<u>2</u>

Performations:
 Type perforation slot
 Size perforation 2 feet to 12 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 1.5 feet to 12.5 feet

9. WATER LEVEL
 Static water level: feet below land surface
 Artesian flow: G.P.M. P.S.I.
 Water temperature: °F Quality:

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name: Contractor
 Address: Contractor


Nevada contractor's license number issued by the State Contractor's Board:
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: M-1910

Signed: Potax Thompson
 Date: 10-12-96
 By driller performing actual drilling on site or contractor

7. WELL TEST DATA
 Date started: 9-30 19 96
 Date completed: 9-30 19 96

TEST METHOD: Bailor Pump Air Lift
 G.P.M. Draw Down (Feet Below Static) Time (Hours)