



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **15089**

1. OWNER Sandy Ande ADDRESS AT WELL LOCATION 3721 W. Mark
 MAILING ADDRESS _____
 2. LOCATION SE 1/4 SW 1/4 Sec. 12 T 20-S N/S R 52 E NYE County _____
 PERMIT NO. 27-541-23 Parcel 1 Subdivision Name _____
 Issued by Water Resources _____ Parcel No. _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay		4	8	4
Gray clay		8	31	23
Gray clay & caliche		31	58	27
Brown clay	X	58	87	29
Brown clay & caliche		87	104	17
Brown clay	X	104	131	27
Brown clay & caliche		131	140	9

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch cut
 Size perforation 1" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 _____ Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 41 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling, LLC. Contractor
 Address P.O. Box 56 Contractor
Pahrump, Nv. 89041
 Nevada contractor's license number 17563A
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1812
 Division of Water Resources the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date December 9, 1996

Date started December 3, 1996
 Date completed December 3, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/4</u>

