

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. 59237  
 Permit No. \_\_\_\_\_  
 Basin 162



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14981

1. OWNER Frank Goin ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 27841 Redrock 27841 Redrock Road  
Pahrump, NV 89048 2711 2711

2. LOCATION NE 1/4 SE 1/4 Sec. 29 T 20S N/S R 53E E Nye County  
 PERMIT NO. 40-382-02 Calvada Valley Subdivision Name \_\_\_\_\_  
 Issued by Water Resources \_\_\_\_\_ Parcel No. \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Grey Clay		0	15	15
Dark Grey Clay		15	32	17
Dark Grey Clay		32	48	16
<del>Creamy Light Brown Clay</del>	<del>x</del>	<del>48</del>	<del>63</del>	<del>15</del>
Red Brown Clay	x	63	78	15
Red Brown Clay	x	78	96	18
Brown Clay	x	96	115	19
Creamy Clay	x	115	129	14
Creamy Clay	x	129	140	11

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
12 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	17	188	0	140

Perforations:  
 Type perforation Torch  
 Size perforation .25 x 6  
 From 118 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 30 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cold °F Quality good

Date started 12/20/96 . 19\_\_\_\_  
 Date completed 12/21/96 . 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	TEST METHOD:		Time (Hours)
	G.P.M.	Draw Down (Feet Below Static)	
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>12</u>	<u>0</u>	<u>140</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Strickland Construction Co., Inc. Contractor  
 Address 2301 Winery Road, Suite 2 Contractor  
Pahrump, NV 89048  
 Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2025  
 Signed [Signature] By driller performing actual drilling on-site or contractor  
 Date 1.2.97

