

OFFICE USE ONLY  
 Log No. 59292  
 Permit No. \_\_\_\_\_  
 Basin 102

I

NOTICE OF INTENT NO. 20830

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

1. OWNER Mark Abinger ADDRESS AT WELL LOCATION 1050 Cooney Silver Springs, NV.  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION S 1/4 SE 1/4 Sec 13 T 17 N/S R 24 E 9/40 County \_\_\_\_\_  
 PERMIT NO. N/A Parcel No. 17-262-11 Subdivision Name \_\_\_\_\_  
Issued by Water Resources

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other None

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Sand &amp; clay</u>		<u>0</u>	<u>6</u>	
<u>Sand Gravel</u>		<u>6</u>	<u>13</u>	
<u>clay</u>		<u>13</u>	<u>43</u>	
<u>Gravelly Clay</u>		<u>43</u>	<u>50</u>	
<u>Gravel</u>		<u>50</u>	<u>62</u>	
<u>Gravel Solidified</u>	<u>180</u>	<u>62</u>	<u>83</u>	
<u>Artesite</u>	<u>180</u>	<u>83</u>	<u>180</u>	
<u>Fractured</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 180 Feet Depth Cased 181 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>10 5/8</u> Inches	<u>0</u> Feet <u>50</u> Feet
<u>8 3/4</u> Inches	<u>50</u> Feet <u>180</u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 5/8</u>	<u>15</u>	<u>2.19</u>	<u>1</u>	<u>180</u>

Perforations:  
 Type perforation Taper cut  
 Size perforation 3/16 x 4 x 6

From 0 feet to 180 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  
 Depth of Seal 50  Cement Grout  
 Placement Method:  Pumped  Concrete Grout  
 Poured

Gravel Packed:  Yes  No  
 From 80 feet to 180 feet

9. WATER LEVEL  
 Static water level 6.5 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature C °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Paul Dillingham Contractor  
 Address 20-599 Contractor  
SS, NV 89428

Nevada contractor's license number issued by the State Contractor's Board 0032841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1876

Signed [Signature]  
 (By driller performing actual drilling on site or contractor)  
 Date 10/27/96

Date started 9/26/96 19\_\_\_\_  
 Date completed 9/27/96 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>		<u>1 1/2</u>

RECEIVED  
 95 OCT 18 AM 11:20  
 STATE ENGINEERS OFFICE