

OFFICE USE ONLY  
 Log No. 60144  
 Permit No. 40803  
 Basin 205

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13467

1. OWNER Robert B. Stuart ADDRESS AT WELL LOCATION Meadow Valley  
 MAILING ADDRESS 1073 Sibley way Las Vegas NV 89110

2. LOCATION SE 1/4 NE 1/4 Sec. 1 T. 13 N/S R. 65 E Clark County  
 PERMIT NO. 40903  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sandy Clay		0	12	12
Gravel + Cobble		13	110	97
Red Clay with sand		111	119	8
Cong of sand + gravel		120	170	50

8. WELL CONSTRUCTION  
 Depth Drilled 170 Feet Depth Cased 170 Feet

HOLE DIAMETER (BIT SIZE)  
 From 22 Inches To 170 Feet  
 Inches Feet Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12 3/4		.025	0	170

Perforations:  
 Type perforation Milled  
 Size perforation 1/16 inch  
 From 100 feet to 170 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 100 ft  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 100 feet to 170 feet

9. WATER LEVEL  
 Static water level 55 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality ok

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Robert B. Stuart Contractor  
 Address 4250 S. Avila #262 Contractor  
Las Vegas NV 89102  
 Nevada contractor's license number issued by the State Contractor's Board 42266  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1475  
 Signed Robert B. Stuart  
 By driller performing actual drilling on site or contractor  
 Date 8-12-95

Date started 7-31 1995  
 Date completed 8-9 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

