

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17 668

1. OWNER Avis Rent-A-Car ADDRESS AT WELL LOCATION Avis Rent-A-Car
 MAILING ADDRESS 5164 Rent-A-Car Road 5164 Rent-A-Car Road
Las Vegas, NV 89119 Las Vegas, NV 89119
 2. LOCATION SE 1/4 NW 1/4 Sec. 27 T. 21 N. 61 E Clark County
 PERMIT NO. MO-2522A 162-27-201-005 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE VE-2
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG VE-2

| Material | Water Strata | From | To | Thick-ness |
|-------------------------------|--------------|------------|------------|------------|
| <u>Silty Sand with gravel</u> | | <u>0'</u> | <u>10'</u> | <u>10'</u> |
| <u>Caliche</u> | | <u>10'</u> | <u>11'</u> | <u>1'</u> |
| <u>Silty Sand</u> | | <u>11'</u> | <u>12'</u> | <u>1'</u> |
| <u>Caliche</u> | | <u>12'</u> | <u>13'</u> | <u>1'</u> |
| <u>Silt with some sand</u> | | <u>13'</u> | <u>17'</u> | <u>4'</u> |
| <u>Caliche</u> | | <u>17'</u> | <u>20'</u> | <u>3'</u> |

8. WELL CONSTRUCTION
 Depth Drilled 20 Feet Depth Casd 20 Feet
 HOLE DIAMETER (BIT SIZE)
 From 8 Inches To 20 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>4.5</u> | <u>81.9</u> | <u>0.237</u> | <u>0'</u> | <u>20'</u> |

Perforations:
 Type perforation Factory Slot
 Size perforation 0.0211"
 From 10 feet to 20 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 0'-5' Cement
 Placement Method: Pumped Poured Bentonite
 Neat Cement
 Cement Grout
 Concrete Grout
 Gravel Packed: Yes No
 From 7.5' feet to 20' feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Thomas High Contractor
 Address 731 Pilot Road, Suite H
Las Vegas, NV 89119-4429
 Nevada contractor's license number issued by the State Contractor's Board _____
 Nevada driller's license number issued by the Division of Water Resources the on-site driller M-1869
 Signed _____
 By driller performing actual drilling on site or contractor
 Date 2-10-97

Date started November 11, 1996
 Date completed November 11, 1996

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |

