


Log No. 6153
 Permit No. _____
 Basin 162



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16953

1. OWNER Mona Beaman ADDRESS AT WELL LOCATION 4292 Quail Run
 MAILING ADDRESS _____
 2. LOCATION NW 1/4 NW 1/4 Sec. 35 T. 19S N/S R. 52 E Nye County _____
 PERMIT NO. 27-181-44
 Issued by Water Resources _____ Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel & Silt		0	50	50
Cemented Gravel		50	75	25
Fractured Quartz		75	120	45
Limestone		1		
Limestone	WB	120	175	55

8. WELL CONSTRUCTION
 Depth Drilled 175 Feet Depth Cased 175 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 55 Feet
9 7/8 Inches 55 Feet 175 Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 7/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>175</u>

Perforations:
 Type perforation Factory Saw Cut
 Size perforation 1/8 x 3
 From 155 feet to 175 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From _____ feet to _____ feet

9. 90 WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Great Basin Drilling Contractor
 Address PO Box 4220 Contractor
Pahrump NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 30880
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642

Signed Thomas Dun
 By driller performing actual drilling on site or contractor
 Date 2-9-96

Date started 1-29 1996
 Date completed 2-9 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

