



**WELL DRILLERS REPORT**

Please complete this form in its entirety

*in Book*

NOTICE OF INTENT NO. 0996

PRINT OR TYPE ONLY

1. OWNER Leroy Aanerud ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS Parump Nev. 89041

2. LOCATION SW 1/4 NW 1/4 Sec. 10 T. 20-S N/S R. 53 E Nye County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
surface		0	4	4
brown clay with gravel		4	14	10
brown sandy clay		14	46	32
clay with gravel	x	46	58	12
brown clay	x	58	88	30
tough clay		88	118	30
brown clay	x	118	140	32

8. WELL CONSTRUCTION  
 Diameter hole 8 inches Total depth 140 feet  
 Casing record 140 ft. of 8 in casing  
 Weight per foot 15 lbs. Thickness .156  
 Diameter From To  
8 inches 0 feet 140 feet  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet  
 Surface seal: Yes  No  Type concrete  
 Depth of seal 50 feet  
 Gravel packed: Yes  No   
 Gravel packed from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Perforations:  
 Type perforation torch cut  
 Size perforation 3/8 in width 8 in long  
 From 80 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

**RECEIVED**  
 JUL 14 1983

Div. of Water Resources  
 Branch Office — Las Vegas, Nev.

Date started April 25, 1983  
 Date completed April 25, 1983

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

9. WATER LEVEL  
 Static water level 46 feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ ° F. Quality \_\_\_\_\_

10. DRILLERS CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name CHARLES NYBERG Contractor  
 Address ST. RT. BOX 5231 Contractor  
 Nevada contractor's license number 7484  
 Nevada contractor's drillers number \_\_\_\_\_  
 Nevada driller's license number 725 Actual Driller  
 Signed Charles Nyberg Contractor  
 Date 7/13/83

BAILER TEST  
 G.P.M. 20 gals Draw down 4 feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down 4 feet 1/4 hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours