



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15320

1. OWNER Vince Pastorell ADDRESS AT WELL LOCATION: ADILLE + Ford
 MAILING ADDRESS: _____

2. LOCATION SW 1/4 SE 1/4 Sec. 18 T 22 N 61 E CLARK County
 PERMIT NO. NA 177-18-401-008 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay + Boulders		0	40	40
Cemented gravel		40	65	25
Clay + Boulders		65	275	110
Cemented gravel	280	275	300	25
Clay w/ small gravel layers	X	300	380	80

8. WELL CONSTRUCTION

Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 380 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>.188</u>	<u>+2</u>	<u>380</u>

Perforations:
 Type perforation Torch
 Size perforation 4 1/2 x 10"

From 320 feet to 380 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 380 feet

9. WATER LEVEL
 Static water level 270 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Mitchell Enterprises Contractor
 Address 4250 SARVILLE #262 Contractor
L. V. Nev- 89113

Nevada contractor's license number issued by the State Contractor's Board 42266
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1617

Signed Floyd Mitchell
 By driller performing actual drilling on site or contractor

Date 3-11-97

Date started 3-3 1997
 Date completed 3-11 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30-35</u>	<u>TOTAL-</u>	<u>3</u>
<u>450 CFM</u>	<u>-250 PSI @</u>	<u>380</u>

