

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28492  
 ADDRESS AT WELL LOCATION 4030 SANTA FE

1. OWNER Rich Getto ADDRESS AT WELL LOCATION 4030 SANTA FE  
 MAILING ADDRESS 1794 Tumblerweed

2. LOCATION SE 1/4 SE 1/4 Sec 28 T 19 N/S R 28 E Churchill County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown sand		0	18	18
Brown clay		18	24	6
Brown sand	X	24	30	6
Grey sands		30	70	40
Black silts		70	92	22
Grey clay		92	100	8
Grey sands		100	150	50
Brown silt		150	160	10
Brown clay		160	162	2
Brown sands	X	162	177	15

8. WELL CONSTRUCTION  
 Depth Drilled 177 Feet Depth Cased 172 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
10 3/4 Inches 0 Feet 50 Feet  
6 1/8 Inches 50 Feet 172 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.9</u>	<u>1/4</u>	<u>41</u>	<u>172</u>

Perforations:  
 Type perforation machine cut  
 Size perforation 080  
 From 165 feet to 170 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 3-22 1996  
 Date completed 3-23 1996

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>30</u>		<u>1</u>

9. WATER LEVEL  
 Static water level 12' 5" feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.1 °F Quality OK

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name WELSCO CON Contractor  
 Address 335 N Broadway Contractor  
Callan NV

Nevada contractor's license number issued by the State Contractor's Board 11752  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1996

Signed Jesus Marin  
 By driller performing actual drilling on site or contractor  
 Date 3-23-96