

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32669

1. OWNER Rick Redwines ADDRESS AT WELL LOCATION Dyer
 MAILING ADDRESS _____
180 James Lane
 2. LOCATION 1/4 SW 1/4 Sec 6 T 16 N/S R 22 County _____
 PERMIT NO. N/A Issued by Water Resources Parcel No. 19-471-05 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other None

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Sand</u>		<u>0</u>	<u>8</u>	<u>8</u>
<u>Sand Gravel</u>		<u>8</u>	<u>23</u>	
<u>Coarse Sand Gravel</u>		<u>23</u>	<u>71</u>	
<u>Gravel Clay</u>	<u>124</u>	<u>93</u>	<u>124</u>	
<u>Coarse Sand Gravel</u>	<u>147</u>	<u>124</u>	<u>147</u>	

8. WELL CONSTRUCTION
 Depth Drilled 147 Feet Depth Cased 147 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 14 1/2 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 5/8</u>	<u>13</u>	<u>1.88</u>	<u>11</u>	<u>147</u>

Perforations:
 Type perforation Taper Cut
 Size perforation 5/16 x 6 1/4 x 6 1/4 rounds per ft
 From 140 feet to 145 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 147 feet

9. WATER LEVEL
 Static water level 45' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 71 °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jesse Drilling Contractor
 Address PO 539
88 NV 89429
 Nevada contractor's license number issued by the State Contractor's Board 0031841
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1876
 Signed W. Daniel
 By driller performing actual drilling on site or contractor
 Date 2/16/96

Date started 2/15/96, 19_____
 Date completed 2/16/96, 19_____
 7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>60</u>		<u>3 1/4 hrs</u>

RECEIVED
 95 FEB 27 11:00
 WATER RESOURCES OFFICE