

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15809

1. OWNER COLBY CHMIEL ADDRESS AT WELL LOCATION 1360 EAST PIOCHE STREET
 MAILING ADDRESS _____
 2. LOCATION NE 1/4 NW 1/4 Sec. 2 T. 21-S. N/S R. 53 E. NYE County
 PERMIT NO. 44-161-19 Issued by Water Resources Parcel No. GAMEBIRD Subdivision Name BLOCK B

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Gray clay		4	8	4
Gray clay & caliche		8	32	24
Gray clay		32	51	19
Brown clay & caliche	X	51	74	23
Brown clay		74	91	17
Brown clay & caliche		91	108	17
Brown clay		108	124	16
Brown clay & caliche	X	124	160	36

8. WELL CONSTRUCTION
 Depth Drilled 160 Feet Depth Cased 160 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 160 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	160

Perforations:
 Type perforation Torch cut
 Size perforation 1/4" width 8" long
 From 120 feet to 160 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 160 feet

9. WATER LEVEL
 Static water level 46 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name JIM PIKE WELL DRILLING, LLC Contractor
 Address P.O. BOX 56 Contractor
PAHRUMP, NEVADA 89041
 Nevada contractor's license number 17563A
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1812
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date MARCH 14, 1997

Date started MARCH 11, 1997
 Date completed MARCH 11, 1997

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>20</u>	<u>4</u>	<u>1/4</u>

