

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33327

1. OWNER Don Boyd ADDRESS AT WELL LOCATION 3480 S. Canal Rd. Fenny  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SW 1/4 SE 1/4 Sec. 22 T. 20 N/S R. 75 E County \_\_\_\_\_  
 PERMIT NO. 21-472-12 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other MUC

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Bedrock</u>		<u>0</u>	<u>3</u>	<u>3</u>
<u>Bedrock</u>		<u>3</u>	<u>12</u>	<u>9</u>
<u>Bedrock</u>		<u>12</u>	<u>52</u>	<u>40</u>
<u>Fractured</u>		<u>52</u>	<u>106</u>	<u>54</u>
<u>Clay</u>		<u>106</u>	<u>161</u>	<u>55</u>
<u>Clay</u>		<u>161</u>	<u>175</u>	<u>14</u>
<u>Clay</u>		<u>175</u>	<u>194</u>	<u>19</u>
<u>Clay</u>		<u>194</u>	<u>206</u>	<u>12</u>
<u>Clay</u>		<u>206</u>	<u>207</u>	<u>1</u>

8. WELL CONSTRUCTION  
 Depth Drilled 207 Feet Depth Cased 208 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10 5/8 Inches 1 Feet 102 Feet  
8 3/4 Inches 102 Feet 207 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>1.88</u>	<u>+1</u>	<u>107</u>

Perforations:  
 Type perforation Total Casing  
 Size perforation 3/16" x 6" x 6" #100  
 From 195 feet to 205 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 107  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 107 feet to 207 feet

9. WATER LEVEL  
 Static water level: 128' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. P.S.I.  
 Water temperature 62 °F Quality Good

Date started 6/11/94, 19\_\_\_\_  
 Date completed 6/16/94, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>33</u>	<u>HPN</u>	

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name: Green Drill Contractor  
 Address: PO 583 Contractor  
33 N 8942  
 Nevada contractor's license number issued by the State Contractor's Board 0031841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1874  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 6/25/94

