



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15817

1. OWNER THE WEBSTER FAMILY TRUST
 MAILING ADDRESS _____

ADDRESS AT WELL LOCATION 5401 EAST TURNER BLVD.

2. LOCATION NE 1/4 NW 1/4 Sec. 28 T 21-S N/S R 54 E NYE County
 PERMIT NO. 45-371-03
 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Brown clay & gravel		4	36	32
Brown clay		36	54	18
Brown clay & caliche		54	91	37
Brown clay		91	118	27
Brown clay & caliche		118	152	34
Brown clay	X	152	185	33
Limestone		185	190	5
Brown clay		190	238	48
Brown clay & caliche	X	238	275	37
Brown clay	X	275	300	25

8. WELL CONSTRUCTION
 Depth Drilled 300 Feet Depth Cased 300 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 300 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	300

Perforations:
 Type perforation Torch cut
 Size perforation 1/4" width 8" long
 From 260 feet to 300 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 300 feet

9. WATER LEVEL
 Static water level 25' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name JIM PIKE WELL DRILLING, INC. Contractor
 Address P.O. BOX 56 Contractor
PAHRUMP, NV 89041

Nevada contractor's license number 17563A
 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1812
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date MARCH 31, 1997

Date started MARCH 24, 19 97
 Date completed MARCH 24, 19 97

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/4</u>