



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15249

1. OWNER John Moss ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS N/A _____

2. LOCATION SW 1/4 SE 1/4 Sec. 12 T. 19 N/S R. 60 E Clark County _____
 PERMIT NO. 125-12-801-025
 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
PopCorn Caliche		0	10	
Caliche		10	12	
Clay		12	90	
Caliche		90	190	
Clay & Water	xx	190	210	
Clay		210	430	
Clay & Water	xx	430	460	

8. WELL CONSTRUCTION

Depth Drilled 460 Feet Depth Cased 460 Feet

HOLE DIAMETER (BIT SIZE)

From		To	
<u>12 1/4</u> Inches	<u>0</u> Feet	<u>55</u> Feet	<u>55</u> Feet
<u>10 5/8</u> Inches	<u>55</u> Feet	<u>460</u> Feet	<u>460</u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.95</u>	<u>.188</u>	<u>+1</u>	<u>460</u>

Perforations:
 Type perforation Factory
 Size perforation 3/16 x 8 row
 From 420 feet to 440 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 55 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 140 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor
 Address 5360 Bonita Vista Contractor
Las Vegas, Nev. 89129

Nevada contractor's license number 10062
 issued by the State Contractor's Board

Nevada driller's license number issued by the 552
 Division of Water Resources, the on-site driller

Signed Vernon H. Dimick
 By driller performing actual drilling on site or contractor

Date 4-7-97

Date started 3/27/97 19____
 Date completed 4/7/97 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)