

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34237

1. OWNER Terry Minneup ADDRESS AT WELL LOCATION Lot 5 & 6 Div 18 piute OSINO
 MAILING ADDRESS 1177 River St ELKO NV 89801
 2. LOCATION NW 1/4 SE 1/4 Sec 3 T 35 N18 R 56 E ELKO County
 PERMIT NO. 35018050 Issued by Water Resources Parcel No. OSINO Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Loam		0	10	10
SAND STONE		10	60	50
WATER GRAVEL	X	60	70	10
SAND STONE		70	140	70
CONCREMENT		140	195	55
Gravel	X	195	200	5

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 200 Feet
 Inches Feet Feet Feet
 Inches Feet Feet Feet
 Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	12.92	1.88	72	200

Perforations:
 Type perforation mill slot
 Size perforation 3/16 x 3"
 From 160 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 51
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 51 feet to 200 feet

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name FERTIG Drilling co Contractor
 Address PO Box 525 Contractor
ELKO NV 89803
 Nevada contractor's license number 31964
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1584-71
 Division of Water Resources, the on-site driller
 Signed Shane Fertig
 By driller performing actual drilling on site or contractor
 Date 1-27-97

7. WELL TEST DATA
 TEST METHOD: Bailer Pump Air Lift
 Date started 12-27, 1996
 Date completed 12-30, 1996

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Air Lift</u>	<u>50</u>		<u>2.5</u>

RECEIVED
 57 JAN 31 PM 3:06
 WATER RESOURCES DIVISION