

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32613

1. OWNER Mike Jarrett Construction ADDRESS AT WELL LOCATION 1111 1/2 Helen Cove Gardnerville NV
 MAILING ADDRESS 1581 Lombardy Gardnerville NV
 2. LOCATION SW 1/4 SW 1/4 Sec 27 T. 13 S R 20 E Douglas County
 PERMIT NO. 23-295-84 Parcel No. _____ Subdivision Name East Valley Rd
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other 1111

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Overburden</u>		<u>0</u>	<u>3</u>	<u>3</u>
<u>Course Gravels</u>		<u>3</u>	<u>21</u>	<u>18</u>
<u>1/4" Gravels</u>		<u>21</u>	<u>34</u>	<u>13</u>
<u>Brown Clay</u>		<u>34</u>	<u>68</u>	<u>34</u>
<u>Brown Clay & Course Sands</u>		<u>68</u>	<u>134</u>	<u>66</u>
<u>Gumay Brown Clay</u>		<u>134</u>	<u>159</u>	<u>25</u>
<u>Course Gravel Fracture Carrying Water</u>	<u>xxx</u>	<u>159</u>	<u>180</u>	<u>21</u>

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 3/4 Inches To 0 Feet
 To 180 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13.03</u>	<u>.188</u>	<u>0</u>	<u>180</u>

 Perforations:
 Type perforation Mill Slot
 Size perforation 3 x 3/32
 From 100 feet to 180 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 105 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 105 feet to 180 feet
 9. WATER LEVEL
 Static water level: 55 feet below land surface
 Artesian flow _____ G.P.M. 301 P.S.I.
 Water temperature Cold °F Quality Good

Date started 1-15, 1997
 Date completed 1-21, 1997

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
		<u>3 HRS</u>	

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name A. H. Pump Co. Contractor
 Address 5551 Hwy 50 E #3 Carson City NV 89701
 Nevada contractor's license number issued by the State Contractor's Board 31839
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1905
 Signed Michael J. Hobek
 By driller performing actual drilling on site or contractor
 Date 1-21-97