

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16491

1. OWNER LAS VEGAS SANDS, INC. ADDRESS AT WELL LOCATION SANDS VENETIAN PROJECT
 MAILING ADDRESS 3355 SO. LAS VEGAS, BLVD WELL # 'S 42'
LAS VEGAS, NV 89109

2. LOCATION W 1/4 1/2 1/4 Sec. 16 T. 21 N/S R. 61 E. CLARK County
 PERMIT NO. DW-1065 162-16-301-001-501 DEWATERING WELLS
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other Dewater

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SAND ROCK		0	9	9
CALICHE		9	12	3
SAND ROCK		13	14	1
SAND ROCK CLAY		15	18	3
SAND ROCK CLAY	X	18	40	22

8. WELL CONSTRUCTION
 Depth Drilled 40 Feet Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)
 From To
24 Inches 0 Feet 40 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
14	36.71	1.250	0	40

Perforations: FACTORY
 Type perforation
 Size perforation 1/4"X2 1/2"X 3 ROWS @ 13
 From 20 feet to 40 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal N/A Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 0 feet to 40 feet

9. WATER LEVEL
 Static water level 18' feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name ALLEN DRILLING INC Contractor
 Address 4847 S. VALLEY VIEW Contractor
LAS VEGAS, NV 89103
 Nevada contractor's license number issued by the State Contractor's Board 18917
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1376
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 5-5-97

Date started APRIL 28, 1997
 Date completed APRIL 28, 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

