

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31066

1. OWNER GUARD LTD. ADDRESS AT WELL LOCATION 4530 CITRUS ST.  
MAILING ADDRESS PO BOX 7188 SILVER SPRING, NV.  
RENO, NV. 89510.

2. LOCATION NE 1/4 SW 1/4 Sec 36 T 17N N/S R 24 E LYON. County  
PERMIT NO. 18-516-16 MOUNTAIN VIEW SUBDIVISION #4 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SAND/CLAY		0	40	40
CLAY GRAY		40	60	20
SAND/CLAY/GRAVEL		60	140	80
FIRST WATER	✓	60'	140'	60'

8. WELL CONSTRUCTION  
Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
From 10 Inches To 0 Feet 140 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6.75</u>		<u>1.88</u>	<u>0</u>	<u>140</u>

Perforations:  
Type perforation MECHANICAL  
Size perforation 3/32" X 2"  
From 100 feet to 140 feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 57'  Neat Cement  
Placement Method:  Pumped  Concrete Grout  
 Poured

Gravel Packed:  Yes  No  
From 57' feet to 140 feet

9. WATER LEVEL  
Static water level 80' feet below land surface  
Artesian flow — G.P.M. — P.S.I.  
Water temperature — °F Quality GOOD

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name DELAP DRILLING CO. Contractor  
Address PO BOX 178 Contractor  
WEST POINT, CALIF. 95255  
Nevada contractor's license number issued by the State Contractor's Board 039825  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1476  
Signed MIKE FORREST PER TELCAN  
By driller performing actual drilling on site or contractor W/ DELAP  
Date 8-1-96

Date started 7/19/96  
Date completed 7/19/96

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>40</u>		<u>4 HOURS</u>