

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31989

1. OWNER Rick Crow  
 MAILING ADDRESS 44 Hwy. 341  
Moundhouse 89710  
 ADDRESS AT WELL LOCATION 6045 Palomina  
Stagecoach  
 2. LOCATION NE 1/4 NE 1/4 Sec 11 T 12 NS R 23 E Yuma County  
 PERMIT NO. 19-371-32  
 Issued by Water Resources Parcel No. Subdivision Name Rancho Estata #1

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

| Material      | Water Strata | From | To  | Thick-ness |
|---------------|--------------|------|-----|------------|
| Sand & Silt   |              | 0    | 10  | 10         |
| Rock          |              | 10   | 37  | 27         |
| Brown Clay    |              | 37   | 98  | 61         |
| Sand / Gravel |              | 98   | 107 | 9          |
| Brown Clay    |              | 107  | 122 | 15         |
| Sand / gravel | X            | 122  | 160 | 38         |

8. WELL CONSTRUCTION  
 Depth Drilled 160 Feet Depth Cased 160 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10 Inches 0 Feet 60 Feet  
6 Inches 60 Feet 160 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u>       | <u>13.77</u>        | <u>.188</u>             | <u>0</u>    | <u>160</u> |

Perforations:  
 Type perforation machine  
 Size perforation 1/8 X 3  
 From 140 feet to 160 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 60  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 100 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cold °F Quality good

Date started Aug 10, 1996  
 Date completed Aug 24, 1996

7. WELL TEST DATA

| TEST METHOD:   | G.P.M.    | Draw Down (Feet Below Static) | Time (Hours) |
|--|-----------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift | <u>20</u> | <u>4</u>                      | <u>4</u>     |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon Cannon Contractor  
 Address 4555 Hwy 50 W Contractor  
Silver Springs, NV 89429  
 Nevada contractor's license number issued by the State Contractor's Board: 23317  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 1455  
 Signed Vernon Cannon  
 By driller performing actual drilling on site or contractor  
 Date 9/3/96

RECEIVED  
 96 SEP -9 AM 10:08  
 STATE ENGINEERS OFFICE