



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16294

1. OWNER VINCE DALY ADDRESS AT WELL LOCATION 4721 W. rancho Rd.
 MAILING ADDRESS _____
 2. LOCATION SE 1/4 SW 1/4 Sec. 23 T 20-S N/S R 52 E NYE County NYE
 PERMIT NO. 28-463-13 RANCHO VISTA EST. Subdivision Name _____
 Issued by Water Resources Parcel No. _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Gray clay		4	15	11
Green clay		15	31	16
Gray clay		31	54	23
Gray clay/caliche	X	54	81	27
Gray clay		81	102	21
Gray clay/caliche	X	102	127	25
Brown clay		127	140	

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50'
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 59 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name JIM PIKE WELL DRILLING, INC. Contractor
 Address P.O. BOX 56 Contractor
PAHRUMP, NV. 89041
 Nevada contractor's license number issued by the State Contractor's Board 17553A
 Nevada driller's license number issued by the Division of Water Resources 1812 the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date May 19, 1997

Date started May 15, 1997
 Date completed May 15, 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/2</u>

