

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17711

1. OWNER Aladdin Hotel ADDRESS AT WELL LOCATION 3667 S. Las Vegas Blvd  
MAILING ADDRESS 3667 S. Las Vegas Blvd. Las Vegas, NV 89109  
2. LOCATION SE 1/4 NW 1/4 Sec. 21 T. 21 N. R. 61 E Clark County  
PERMIT NO. MO-2776 Issued by Water Resources | 162-21-201-001 Parcel No. | \_\_\_\_\_ Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE MW-9  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG MW-9

Material	Water Strata	From	To	Thickness
Fill; Silty Sand		0'	2'	2'
Clayey Sand		2'	4.5'	2.5'
Sandy lean clay		4.5'	15'	10.5'
Caliche		15'	16.5'	1.5'
Sandy lean clay		16.5'	17.5'	1.0'
Caliche		17.5'	20'	2.5'
Silty Gravel		20'	25.5'	5.5'
Caliche		25.5'	26.5'	1.0'
Sandy lean clay		26.5'	39'	12.5'
Caliche		39'	43.5'	4.5'
Sandy lean clay		43.5'	45'	1.5'
Silty Gravel		45'	47'	2'
Lean clay		47'	57'	10'
Caliche		57'	58.5'	1.5'
Sandy clay		58.5'	70'	11.5'

8. WELL CONSTRUCTION  
Depth Drilled 70 Feet Depth Cased 70 Feet

HOLE DIAMETER (BIT SIZE)  
From 8 Inches To 70 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.5</u>	<u>1.9</u>	<u>0.237</u>	<u>0</u>	<u>70</u>

Perforations:  
Type perforation Factory Slot  
Size perforation 0.020"  
From 20 feet to 70 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No  
Depth of Seal: 0-1' neat cement  
Placement Method:  Pumped  Poured  
Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Gravel Packed;  Yes  No  
From 16 feet to 70' feet

9. WATER LEVEL  
Static water level 15.0 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Don Wilson Contractor  
Address 731 Pilot Road, Suite H Contractor  
Suite Las Vegas, NV 89119  
Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1589  
Signed Don Wilson  
By driller performing actual drilling on site or contractor  
Date 6-5-97

Date started January 30, 1997  
Date completed January 30, 1997

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

