

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28473

1. OWNER GRANT CONSTRUCTION ADDRESS AT WELL LOCATION 3507 TOPAZ PARK RD  
 MAILING ADDRESS MINDEN, NV TOPAZ LAKE, NV

2. LOCATION NW 1/4 SE 1/4 Sec 29 T. 10 N S R. 22 E DOUGLAS County  
 PERMIT NO. \_\_\_\_\_ Parcel No. 39-200-11 Subdivision Name TOPAZ LAKE

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other MUD

6. LITHOLOGIC LOG

| Material               | Water Strata                        | From       | To         | Thick-ness |
|------------------------|-------------------------------------|------------|------------|------------|
| <u>SANDY CLAY/CLAY</u> |                                     | <u>0</u>   | <u>8</u>   | <u>8</u>   |
| <u>BOALT/DIRT</u>      |                                     | <u>8</u>   | <u>10</u>  | <u>2</u>   |
| <u>CEMENTED GRAVEL</u> |                                     | <u>10</u>  | <u>14</u>  | <u>4</u>   |
| <u>SANDY CLAY</u>      |                                     | <u>14</u>  | <u>22</u>  | <u>8</u>   |
| <u>SAND GRAVEL</u>     |                                     | <u>22</u>  | <u>50</u>  | <u>28</u>  |
| <u>SANDY CLAY</u>      |                                     | <u>50</u>  | <u>86</u>  | <u>36</u>  |
| <u>SAND GRAVEL</u>     | <input checked="" type="checkbox"/> | <u>86</u>  | <u>142</u> | <u>56</u>  |
| <u>CEMENTED GRAVEL</u> | <input checked="" type="checkbox"/> | <u>142</u> | <u>170</u> | <u>28</u>  |

8. WELL CONSTRUCTION  
 Depth Drilled 170 Feet Depth Cased 170 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10 5/8 Inches 0 Feet 100 Feet  
9 7/8 Inches 100 Feet 170 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u>       | <u>13</u>           | <u>.188</u>             | <u>+1</u>   | <u>170</u> |

Perforations:  
 Type perforation FACTORY SLOTTED  
 Size perforation 3 x 1/8  
 From 140 feet to 160 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 100  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 100 feet to 170 feet

9. WATER LEVEL  
 Static water level 52 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name EDDCO EXPLORATION, INC Contractor  
 Address 879 RITTER DR. Contractor  
GARDNERVILLE, NV 89410  
 Nevada contractor's license number 27673A  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 1997  
 Division of Water Resources, the on-site driller.  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 12-20-96

Date started 12/16, 1996  
 Date completed 12/20, 1996

7. WELL TEST DATA

| TEST METHOD: | TEST METHOD:                    |                               | Time (Hours) |
|--------------|---------------------------------|-------------------------------|--------------|
|              | <input type="checkbox"/> Bailer | <input type="checkbox"/> Pump |              |
|              | G.P.M.                          | Draw Down (Feet Below Static) |              |
| <u>AIR</u>   | <u>25+</u>                      | <u>-</u>                      | <u>2</u>     |