

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35309

1. OWNER Leon Spencer ADDRESS AT WELL LOCATION 2291 Mule
Barlie Mt NV Shoe RD Barlie Mt NV

2. LOCATION SW 1/4 NE 1/4 Sec. 21 T. 32 N. R. 45 E. Lander County
 PERMIT NO. 11-090-40 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED New Well Replace Recondition Deepen Abandon Other

4. PROPOSED USE Domestic Municipal/Industrial Irrigation Monitor Test Stock

5. WELL TYPE Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP soil		0	3	3
Sand clay		3	55	52
gravel sand	X	55	93	38
clay		93	133	40
sand clay		133	162	29
gravel sand	X	162	181	19
clay		181	185	4

8. WELL CONSTRUCTION
 Depth Drilled 185 Feet Depth Cased 185 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 185 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>188</u>	<u>0</u>	<u>185</u>

Perforations:
 Type perforation Fac
 Size perforation _____
 From 135 feet to 135 feet
 From 145 feet to 185 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 135 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 135 feet to 185 feet

9. WATER LEVEL
 Static water level 18 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name AAA Drilling & Pump Contractor
 Address P.O. Box 10 Contractor
Barlie Mt NV
 Nevada contractor's license number issued by the State Contractor's Board 0038169
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1438
 Signed Shane Bennett
 By driller performing actual drilling on site or contractor
 Date March - 16 - 97

Date started March 16, 1997
 Date completed March 16, 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>301</u>	<u>8</u>	<u>2</u>

RECEIVED
 97 MAR 21 AM 11:27
 STATE ENGINEER'S OFFICE