

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12837

1. OWNER KLEINFELDER ADDRESS AT WELL LOCATION 3758 S. LINDEN
 MAILING ADDRESS 6860 S. PARADISE LV NV 89119
 2. LOCATION S2 1/4 S2 1/4 Sec. 20 T. 21 N. R. 61 E. CLARK County
 PERMIT NO. NO-2495 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other TUBER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>CLAY</u>		<u>0</u>	<u>18</u>	
<u>CLAY</u>		<u>18</u>	<u>20</u>	
<u>CLAY w/ SOME FINE</u>		<u>20</u>	<u>35</u>	

8. WELL CONSTRUCTION
 Depth Drilled 35 Feet Depth Cased 35 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 35 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.5</u>	<u>PVC</u>	<u>SC440</u>	<u>0</u>	<u>15</u>

Perforations:
 Type perforation SLOTTED SCREEN
 Size perforation 1/2"
 From 15 feet to 35 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 12 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 14 feet to 35 feet

9. WATER LEVEL
 Static water level 24 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WATER ENVIRONMENTAL Contractor
 Address 4301 S. VANCE BLVD Contractor
LV NV 89103
 Nevada contractor's license number issued by the State Contractor's Board 0035639
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1910
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 10-21-94

Date started 9-6 1994
 Date completed 9-6 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED
 NOV 01 1994
 Div. of Water Resources
 Branch Office - Las Vegas, NV