

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **11156**

1. OWNER LENTEL ADDRESS AT WELL LOCATION 4918 EVERGREEN AV.
MAILING ADDRESS 330 S. VALEY VIEW LAS VEGAS, NV 89152
2. LOCATION SE 1/4 SE 1/4 Sec 36 T 20 N 0 R 60 E CLARK County
PERMIT NO. MO-2157 Parcel No. _____ Subdivision Name _____
Issued by Water Resources _____

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Recondition
 Other
 Deepen
 4. Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Stock
 5. WELL TYPE
 Cable
 Rotary
 RVC
 Air
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT & FILL		0	1	1
SAND		1	3	2
GALICHE		3	5	2
SAND		5	6	1
CLAY		6	7	1
GRAVEL		7	17	10
CLAY		17	18	1
GRAVEL		18	30	12

8. WELL CONSTRUCTION
 Depth Drilled 30 Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 6 Inches 0 Feet 30 Feet
 _____ Feet _____ Feet
 _____ Inches _____ Feet
 _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	71lbs	sch 40	0	30

Perforations:
 Type perforation FACTORY SLOTTED
 Size perforation 0.020
 From _____ feet to _____ feet
 10 feet to 30 feet
 From _____ feet to _____ feet

Surface Seal: Yes, No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Placement Method: Pumped
 Poured

Gravel Packed: Yes No
 From _____ feet to _____ feet
 30 feet

9. WATER LEVEL
 Static water level 14.0 feet below land surface
 Artesian flow _____ G.P.M. P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name DON WILSON
 Contractor
 Address 4670 S. POLARIS AV
LAS VEGAS, NV 89103
 Nevada contractor's license number _____
 Issued by the State Contractor's Board _____
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1589

7. TEST METHOD: Bailor Pump Air Lift
 G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started MAY 28 1992
 Date completed MAY 28 1992

Signed Don Wilson
 By driller performing actual drilling on site or contractor
 Date _____