

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 666220
Permit No.
Basin
NOTICE OF INTENT NO. 12556

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

1. OWNER GEO Fan ADDRESS AT WELL LOCATION 350 FRONT ST
MAILING ADDRESS 3355 S. HILLMAN DR CARLENE NV
#112 CV NV 89109 County Lincoln
2. LOCATION NE 1/4 NW 1/4 Sec 8 T 4 NR 67 E Subdivision Name
PERMIT NO. R-1003A Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other RVC

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>CLAY</u>		<u>0</u>	<u>10</u>	
<u>CLAY w/ some FINE SAND</u>		<u>10</u>	<u>33</u>	

8. WELL CONSTRUCTION
Depth Drilled 33 Feet Depth Cased 5 Feet
HOLE DIAMETER (BIT SIZE)
From 0 Feet To 33 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.5</u>	<u>PVC</u>	<u>sch 40</u>	<u>0</u>	<u>5</u>

Perforations:
Type perforation SLOTTED SCREEN
Size perforation 020
From 5 feet to 30 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 3 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No
From 4 feet to 30 feet

9. WATER LEVEL
Static water level 10 feet below land surface
Artesian flow _____ G.P.M. P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Water Environmental Inc. Contractor
Address 4301 S. VALLEY VIEW #21 Contractor
LV NV 89103
Nevada contractor's license number issued by the State Contractor's Board 0035639
Nevada driller's license number issued by the Division of Water Resources the on-site driller M-1910
Signed [Signature]
By driller performing actual drilling on site or contractor
Date 01-20-94

7. WELL TEST DATA
TEST METHOD: Bailer Pump Air Lift
Date started 12-16 1993
Date completed 12-16 1993
G.P.M. Draw Down (Feet Below Static) Time (Hours)

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED

JAN 26 1994

Div. of Water Resources
Branch Office - Las Vegas, NV