

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **11157**

1. OWNER WASDEN ELEM. SCHOOL ADDRESS AT WELL LOCATION WASDEN ELEM.

MAILING ADDRESS C/O Converse Consultants
470 S. Polaris Ave. Las Vegas
470 S. Polaris Ave. Las Vegas, NV

2. LOCATION SE 1/4, SW 1/4 Sec 32 T. 20 N. R. 61 E. County CLARK

PERMIT NO. No. 212 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Deepen
 Abandon
 Recondition
 Other
 Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Stock
 Cable
 Rotary
 RVC
 Air
 Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Some gravel</u>		<u>0</u>	<u>4</u>	<u>4</u>
<u>clayey silt w/</u>				
<u>Some gravel</u>		<u>4</u>	<u>12</u>	<u>8</u>
<u>Silty clay</u>		<u>12</u>	<u>15</u>	<u>3'</u>

8. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
<u>15</u>	<u>15</u>		<u>15</u>

HOLE DIAMETER (BIT SIZE)

Inches	From	To
<u>8</u>	<u>0</u>	<u>15</u>
	<u>15</u>	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>.71bs</u>	<u>Sch. 40</u>	<u>0</u>	<u>15</u>

4. PROPOSED USE
 Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Stock
 Cable
 Rotary
 RVC
 Air
 Other

5. WELL TYPE

Perforations:
 Type perforation factory slot
 Size perforation 0.020
 From 5 feet to 15 feet
 From 5 feet to 15 feet

7. TEMPORARY WELL
WELL ABANDONED ON 6-9-92

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal Beats 1-3 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 3 feet to 15 feet

9. WATER LEVEL
 Static water level 0 feet below land surface
 Artesian flow 0 G.P.M. P.S.I.
 Water temperature 0 °F Quality 0

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Richard LeBlanc
 Address 470 S. Polaris Ave. Las Vegas, Nevada
 Contractor Las Vegas Nevada

7. TEST METHOD: Bailor Pump Air Lift
 G.P.M. (Feet Below Static) Time (Hours)
RECEIVED
AUG 13 1992
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started 6-5, 1992
 Date completed 6-5, 1992